

कृष्णा होस्टल/ KRISHNA HOSTEL
जानकी देवी मेमोरियल कॉलेज/ JANKI DEVI MEMORIAL COLLEGE

(दिल्ली विश्वविद्यालय)/ (University Of Delhi)

सर गंगा राम अस्पताल मार्ग, नई दिल्ली-११००६०

Sir Ganga Ram Hospital Marg, New Delhi-110060

दूरभाष : २५७८७७५४ फ़ैक्स : २५७९०८३२

Tel. : 25787754, Fax : 25710832

E-mail : jdmcollege@hotmail.com, http://jdm.du.ac.in

संदर्भ संख्या/Ref. No...KH/2020/028

दिनांक/Dated...15-01-2020


Notice Inviting Quotations

Sealed item rate quotations are invited for works mentioned below from contractors/vendors/suppliers who had executed similar works in PWD/DDA/MCD/NDMC/Delhi University/any institution/Organization. Quotations supported by GST registration no. PAN, TAN, experience certificate, and other relevant documents shall be submitted on letter head of the firm/company along with the proof of execution of similar works during last 3 years. Contractors/Vendors/suppliers may visit to the college to see the work/site on any working day from 10.00a.m to 01.00p.m. Last date of submission of quotation is 23/01/2020 up to 03.00 pm which shall be opened on the same day at 03.30 pm in the office of Principal Janki Devi Memorial College (JDMC). Quotation received after the last date for whatsoever reason will not be considered. In case of any dispute (S), the decision of the undersigned will be final and binding. The Undersigned reserves the right to reject all the quotations or any one full or in part without assigning any reason thereof.

Name of Work- Quotation for Fabrication and Supply of Security Guard Room (Porta Cabin) at Krishna Hostel JDMC

Scopes of work are as follows:-

Quotation for Fabrication and Supply of Security Guard Room (Porta Cabin)					
S.no	Description	Qty	Unit	Rate(Rs.)	Amount(Rs.)
1.	<p>A. Fabrication & Supply of Port cabin of size 6ft x 4ft x 9ft (LxBxH) with Base frame used shall be made of 50 mm x 50 mm MS Pipes/Channels of minimum 2 mm/3mm thick. Stiffener Bottom &Top Frame, Frame & Side wall stiffeners Corner Post shall be of 50 x 50 mm, 25 x 50 mm Square pipes & wall thickness of 50 mm.</p> <p>B. Exterior walls - The external wall shall be made of 1.4 mm corrugated sheets/Plain fiber cement Sheet. All gaps at edges, seams and bottom etc shall be sealed properly to prevent ingress of Water moisture.</p>	01	One		



कृष्णा होस्टल/ KRISHNA HOSTEL
जानकी देवी मेमोरियल कॉलेज/ JANKI DEVI MEMORIAL COLLEGE

(दिल्ली विश्वविद्यालय)/ (University Of Delhi)

सर गंगा राम अस्पताल मार्ग, नई दिल्ली-११००६०

Sir Ganga Ram Hospital Marg, New Delhi-110060

दूरभाष : २५७८७७५४ फ़ैक्स : २५७९०८३२

Tel. : 25787754, Fax : 25710832

E-mail : jdmcollege@hotmail.com, http://jdm.du.ac.in

संदर्भ संख्या/Ref. No. KH/2020/028

दिनांक/Dated. 15-01-2020

<p>B. Exterior walls - The external wall shall be made of 1.4 mm corrugated sheets/Plain fiber cement Sheet. All gaps at edges, seams and bottom etc shall be sealed properly to prevent ingress of Water moisture.</p> <p>C. The roof shall be made self-draining type by giving slight slope towards rear side.</p> <p>D. Interior - The interior wall shall be made of pre-laminated sheets.</p> <p>E. Flooring - On the bottom 18 mm thick bison panel shall be fixed by means of self-taping screws. The flooring shall be made of 3 mm thick PVC flooring.</p> <p>F. Paint - The structure shall be painted with one coat of Red oxide primer and two coats of Synthetic Enamel Paint</p> <p>I. Insulation - Insulation 50 mm thick Rockwool insulation shall be used for walls and the roof shall be insulated with 50mm thick insulation.</p> <p>J. Main Entry Door - The door size shall be 7 feet X 3 feet. Door shall be provided with heavy duty aldrop bolt with provision to lock from outside. In addition, heavy duty tower bolt shall be provided for bolting from inside.</p> <p>K. Windows - There shall be window of size 4 feet (height) X 4 feet (width) fitted with grills for protection on Front side walls. The porta cabin will have an anodized aluminium window fitted with 4 mm thick glass and grills for protection. The window shall be double shutter type made of anodized aluminium.</p>				
				CGST
				SGST
				Total

Terms & Conditions

1. Fabrication and supply to be done as per latest CPWD specification 2014 with up to date Corrections Slips and direction of Engineer/Architect / Site in charge.
2. Fabrication and supply to be completed within 15 days from date of issue of letter(Work Order) otherwise compensation @ 1%(One per cent) of cost of work per day subject to maximum of 10% of cost of work shall be recovered from contractor's bill.
3. TDS for income Tax shall be deducted as per govt. rules from dues/bill of the contractor/supplier/vendor.
4. Rates shall be inclusive of all taxes including GST, Octrio, cartages, loading, unloading etc. nothing extra is payable.
5. Rate quoted shall be including of GST, as applicable. Any changes/revision of Rate in Taxes made by Govt. after award of work shall be adjusted upward or downward, as the case may be.
6. Sample of all material/Item/Equipment shall be got approved before use by engineer/architect/competent authority.
7. Decision of Principal JDMC shall be final and binding in case on any dispute or interpretation of description of item in B.O.Q/ Specification of work or any other criterion. College is not bound to give work to L1.
8. Site shall be handed over in neat and clean condition after removing all Malba/Surplus Material/Site Stores/ Jhuggi /Hutments etc, Contractor will inform in writing about completion of work/supply of item.

Swati Pal

(DR.SWATI PAL)

Principal

Swati Pal